

REMARKS:

CITY OF PRESCOTT Building Division

201 S. Cortez(928) 777-1371 P.O. BOX 2059FAX (928) 771-5870 PRESCOTT, AZ86302

BUILDING PAD CERTIFICATION FORM

PRIOR TO ANY APPROVALS FOR DIRT WORK PERFORMED ON PERMITTED BUILDING SITE, THE DEVELOPER/ CONTRACTOR SHALL SUBMIT THIS FORM WHICH RECOGNIZES THE FINISHED BUILDING PAD IS WITHIN 0.01 FEET OF THE ELEVATION SHOWN ON THE APPROVED GRADING AND DRAINAGE PLANS AND THE FORM WORK IS TRUE TO THE LINE AND GRADE SHOWN ON THE GRADING AND DRAINAGE PLANS.

SITE INFORMATION
SITE ADDRESS:PERMIT #:
OWNER:CONTRACTOR:
BY SOILS ENGINEER
I VERIFY THAT THE EARTH WORKS ON THE FOLLOWING LOT(S) WERE INSTALLED UPON COMPETENT AND PROPERLY PREPARED BASE MATERIAL AND CONPACTED UNDER MY SUPERVISION AND ACCORDING TO THE REQUIREMENTS OF THE ADOPTED CODES. I FURTHER VERIFY THAT ANY FOUNDATION/ RETAINIG WALL BACKFILL INSTALLED A NESSESSARY TO ACHIVE PAD GRADE AS SHOWN ON THE APPROVED GRADING AND DRAINAGE PLANS HAS BEEN PLACED ACCORDING TO THE REQUIREMENTS OF THE ADOPTED CODES AND PER THE PROVISIONS OF THE APPROVED SOILS REPORT.
TRACT/ LOT NUMBER(S):
SEE REPORT DATED: BY: FOR COMPACTION TEST DATA,
RECOMMENDED ALLOWABLE SOIL BEARING VALUES AND OTHER SPECIAL RECOMMENDATIONS.
EXPANSIVE SOIL: YES NO (CIRCLE ONE)IF YES, EXPASION INDEX (EI) =
FINAL PAD ELEVATIONFINAL BACK OF CURB ELEVATION AT CENTER OF DRIVEWAY
FINAL DRIVEWAY SLAB ELEVATION
REMARKS:
ENGINEER'S SIGNATURE:
ENGINEER'S NAME: REG. NUMBER:
DATE:
SEAL
I VERIFY THAT THE ROUGH GRADING AND DRAINAGE OF THE LOT(S) LISTED BELOW HAS BEEN COMPLETED UNDER MY SUPERVISION AND IN CONFORMANCE WITH THE APPROVED PLANS. THE WORK VERIFIED AS CORRECT INCLUDED THE GRADING TO THE PAD ELEVATION (WITHIN 0.01), AND TO THE HORIZONTAL LIMITS OF THE GRADED PAD AS SHOWN ON THE APPROVED PLANS.
TRACT/ LOT NUMBERS:
ENGINEER'S NAME: REG. NUMBER: